COMPLETION REPORT

	NAME OF WORK	:	**Emergency Reserve Fund (Desilting and Construction of RCC Drain Veeranjaneya Badavane 2nd Cross Abbigere) in Ward No.12 of Shettyhalli Sub Division**
2.	Sanctioned Estimate No. & Date	:	EE/DD/TS/112/ 31-03-2016
3.	Head of account which is chargeable	:	P 1771
4.	Entrustment order No. & DT	:	**EE/DD/WO/113/15-16, Dated:31.03.2016**
5.	Name of Beneficiaries	:	**M//s K.R.I.D.L**
6.	a. Time stipulated for completion of work	:	90.
	b. Delay in execution of work	:	415.
7.	Measurement recorded in	:	M.B No. 4906 - 16/17 Page No. 490529 - 33
8.	Check measurement of the Asst. Exe. Eng. / Exe. Eng., On	:	M.B No. 4906 - 16/17 Page No. 490532
9.	Name of the office / official Incharge of the work	:	
10.	a) Asst. Eng/Junior Eng.	:	**Sri.** RAVI N.K
	b) Asst. Exe. Engineer		**Sri.** JAYALINGAPPA

Sanctioned estimate amount	Amount claims as per actually vide as per bills	DIFFERANCE	
		Excess	Savings
10.00 Lakhs.	999866=00	——	Rs. 000134/-

1. Certified that the above work has been completed within the stipulated time noted in the work order.
2. Certified that the contractor has delayed and complete the work for which necessary fine has been recovered.
3. Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

Ravi. N.K.
ASST. ENGINEER

ASST. EXE. ENGINEER

EXECUTIVE ENGINEER -
Bruhat Bangalore Mahanagara Palike,
Shettyhalli Division, Bangalore-57.

Scanned by CamScanner